



MADERA UNIFIED
SCHOOL DISTRICT
1902 Howard Road
Madera CA 93637
(559) 675-4500
(559) 675-1186 Fax
www.madera.k12.ca.us

Board of Trustees:

President:

Ed McIntyre

Clerk:

Lucy Salazar

Trustees:

Nadeem Ahmad

Isreal Cortez

Joetta Fleak

Ruben Mendoza

Ray G. Seibert

SUPERINTENDENT:

Todd Lile

May 24, 2022

Addendum No.2 Bid No.050322-MUSD District Office Server
Room Upgrade Project

NOTICE TO ALL VENDORS:

This Addendum is attached to and made a part of the above-entitled specifications for Madera Unified School District for Bid No.050322 MUSD District Office Server Room Upgrade Project with a due date of June 1, 2022 @ 10:01 a.m. All changes and/or clarifications will appear in bold type and deletions will be struck out within a sentence.

Questions/Clarifications:

UPDATED PROJECT TIMELINES- The Project has an estimated completion date of ~~April 11, 2023~~. **The estimated completion date has been changed to July 31, 2023**

Product Substitutions:

"The District will accept all manufactures due to the recent Air Board changes, however the brand used must still meet both the scheduled project timelines and the SJV APCD Tier 4 requirement."

Additional Information:

Drawing, Sheet M5, Mechanical Schedules:

Specifications Section 23 00 01 2.3.B.1:

See attached specs.

**Executive Order N-6-22-Contractor and Grantee
Compliance with Economic Sanctions imposed in
Response to Russia's Actions in Ukraine**

See attached memo

Questions:

1. Can MUSD provide the existing manufacturer of the existing roof? **NO, but it is a standard built up roof assembly with acrylic coating**
2. Can MUSD confirm if there is an existing warranty on the roof? **NO**
3. Will the district be ok with decreasing the run time the generator to less than 24 hours? **YES**

Addendum No.2

4. Requesting approval to substitute the specified Liebert mechanical equipment with Dataaire equipment. DataAire current lead-time is 22 weeks. Please see attached submittals on the DataAire equipment? **No exception taken to the proposed DataAire Units. Please provide with 1 to 1 fan coil/condensing units for 100% redundancy per contract Documents. The submittal seems to indicate 2 fan coils with 1 condensing unit. Contractor is responsible for any power requirements that differ from the Contract Documents.**

5.What are the best downtimes? **The awarded contractor MUST work closely with staff to coordinate any downtimes. All downtimes MUST be minimal. Breaks and holidays will most likely be the best options**

Signature_____

Date_____

May 23, 2022

Ms. Susan Harautuneian
Madera Unified School District
1205 S. Madera Ave.
Madera, CA 93637

21052

Subject: Madera USD – District Office Server Room Upgrade
Re: Addendum #2

Dear Ms. Harautuneian:

Please issue the following items on your next published addendum.

1. Drawing, Sheet M5, Mechanical Schedules:

- a. Fan Coil Schedule, add the following fields to the schedule for FC-1 & FC-2:
 - i. FLA (Amps) = 34.2
 - ii. MCA / MOCP (Amps) = 40.7 / 60

2. Specifications Section 23 00 01 2.3.B.1:

- a. Computer Room Air Conditioner (FC/CU):
 - i. Basis of design shall be Liebert. Acceptable alternates: Stulz, Data Aire, APC.

Sincerely,



Anthony Bischel, P.E.
Mechanical Engineer



**MADERA UNIFIED
SCHOOL DISTRICT**
1902 Howard Road
Madera CA 93637
(559) 675-4500
(559) 675-1186 Fax
www.madera.k12.ca.us

Board of Trustees:

President:
Ed McIntyre

Clerk:
Lucy Salazar

Trustees:
Nadeem Ahmad
Isreal Cortez
Joetta Fleak
Ruben Mendoza
Ray G. Seibert

SUPERINTENDENT:
Todd Lile

NOTICE

April 26, 2022

To: Contractors and Vendors

From: Sandon Schwartz, Deputy Superintendent

**Re: Contractor and Grantee Compliance with Economic Sanctions
Imposed in Response to Russia's Actions in Ukraine**

On March 4, 2022, Governor Gavin Newsom issued Executive Order N-6-22 (EO) regarding sanctions in response to Russian aggression in Ukraine. The EO is located at <https://www.gov.ca.gov/wp-content/uploads/2022/03/3.4.22-Russia-Ukraine-ExecutiveOrder.pdf>

The EO directs all agencies and departments that are subject to the Governor's authority to take certain immediate steps, including notifying all contractors and grantees of their obligations to comply with existing economic sanctions imposed by the U.S. government in response to Russia's actions in Ukraine, as well as any sanctions imposed under state law.

This correspondence serves as a notice under the EO that as a contractor or grantee, compliance with the economic sanctions imposed in response to Russia's actions in Ukraine is required, including with respect to, but not limited to, the federal executive orders identified in the EO and the sanctions identified on the U.S. Department of the Treasury website <https://home.treasury.gov/policy-issues/financial-sanctions/sanctions-programs-and-country-information/ukraine-russia-related-sanctions>. Failure to comply may result in the termination of contracts or grants, as applicable. Please note that for any agreements or grants valued at \$5 million or more, a separate notification will be sent outlining additional requirements specified under the EO.

Sincerely,

Sandon Schwartz
Deputy Superintendent